

# Temperature Induced Deformations in Match Cast Segments

**Carin L. Roberts-Wollmann**  
**Ph.D., P.E.**

Consulting Engineer  
Advanced Bridge  
Technology Associates  
Raleigh, North Carolina



---

*During the match casting operations of precast segments for segmental post-tensioned concrete box girder bridges, a problem can arise due to the heat of hydration of the newly cast segment. When the segments have a particularly high ratio of wing span to segment length, warping of the match cast segment can occur due to a thermal gradient that is caused by the high temperatures in the adjacent newly cast concrete. This warping, or bowing, has subsequently caused problems during erection operations. This paper presents the results of a field study of this phenomenon. Concrete temperatures and segment deformations measured during the casting of several segments for the San Antonio "Y" project are reported along with observations from the erection operations. A simple method is presented to determine whether, for a given bridge, measures to reduce the thermal gradient during match casting should be taken.*

---



**John E. Breen**  
**Ph.D., P.E.**

Nasser I. Al Rashid Chair  
in Civil Engineering  
University of Texas at Austin  
Austin, Texas

**Michael E. Kreger**  
**Ph.D., P.E.**

Associate Professor  
University of Texas at Austin  
Austin, Texas



**M**atch casting is an essential segment production method to control alignment in precast segmental post-tensioned concrete box girder bridges with thin epoxy or dry joints (see Fig. 1). Normally, the first segment of a span is cast between one fixed and one removable bulkhead [see Fig. 2(a)]. The subsequent pieces are cast between the fixed bulkhead and the previously cast





Fig. 1. Match casting operations.

segment acting as the removable bulk-head [see Fig. 2(b)].

A problem can arise when the rather high heat of hydration of the concrete in the new segment [Segment 2 in Fig. 2(c)] causes a thermal gradient in the match cast segment (Segment 1). This gradient can cause a bowing of the match cast Segment 1, as the higher

temperature on the face adjacent to the hydrating concrete causes it to elongate. Because the still plastic concrete of the new cast Segment 2 conforms to the shape of the match cast Segment 1 face, the bowing that occurs before the new cast concrete has achieved its initial set becomes a permanent curvature in the new segment. The resulting segments [see Fig. 2(d)] have one straight and one curved side.

For most segmental bridge projects, this slight bowing does not cause problems. However, when the width of the segment (wing tip to wing tip) is very large compared to the length of the segment, problems can arise. For these wide segments, the bow shape is a particular problem during the epoxy application and temporary post-tensioning operations at the erection site. The deformation of the segments required to close the gap can cause the size of the gap at the joints to increase as each joint is closed (see Fig. 3). In a recent segmental bridge project that had problems with bowed segments, the contractor reported that four consecutive joints could be closed but upon stressing to close the fifth, the first joint would reopen.<sup>1</sup>

This phenomenon not only poses problems in construction but it also can result in overly thick joints and raises questions about stress distributions across joints. In extreme cases, it can cause cracking in the segments.<sup>2</sup>

This study was initiated to investigate the thermal gradients in match cast segments and measure the subsequent deformations. This paper presents a brief summary of previous studies, a description of the current measurement program, a presentation of the results, an analysis of the collected data, and design or construction approaches to overcome this problem.

## LITERATURE REVIEW

Little mention has been given in the literature to temperature induced deformations in match cast segments. Podolny<sup>2</sup> describes the problem and notes that in order to eliminate the gaps, it is important to enclose both the newly cast and the match cast segments in an isothermal enclosure. He states that the effect is particularly significant for segments with width-to-length ( $w/L$ ) ratios exceeding 6.




Fig. 2. Bowing of match cast segments.




Fig. 3. Plan view of temporary post-tensioning operations.






Fig. 4. Various types of segments.




Fig. 5. Typical thermocouple layout in segments.

Figg and Muller Engineers<sup>3</sup> similarly describe the problem in their *Prestressed Concrete Segmental Bridge Construction Manual*. They attribute the problem to improper heating during accelerated curing, which is often used to reduce the construction cycle time. They also note that the problem is of particular significance in segments with a large width-to-length ratio. They assert that proper curing of both segments can eliminate the problem completely.

Prescon Corporation<sup>1</sup> conducted a study of the bow-shaped segment phenomenon that was causing problems in the construction of Phase IIIA and B of the San Antonio "Y" Project. The segments were very wide, 58 ft (17.7 m), and short in length, 6 ft (1.8 m) ( $w/L = 9.7$ ). The erection crews reported gaps in joints and difficulties in closing these gaps with the temporary post-tensioning system.

To study this problem, Prescon placed thermocouples in eight segments of one span and measured the resulting segment deformations. They measured temperature induced deformations,  $\Delta$ , of up to 0.12 in. (3 mm). An analysis based on a linear thermal gradient from the match cast face to the exposed face produced calculated deformations similar to the measured values. The maximum recorded temperature difference between the match cast face and the open face was 33°F (18°C).

## DESCRIPTION OF MEASUREMENT PROGRAM

In the present study, a total of four pairs of segments of the San Antonio "Y" Project IIC were instrumented with thermocouples and deformation measurement systems. Fig. 4 shows the dimensions of the two types of instrumented segments. Two pairs of segments, 11C-4 and 5 and 11C-8 and 9, were Type I segments with 24 ft (7.3 m) width and 8 ft (2.4 m) length ( $w/L = 3$ ). The other two pairs, 44A-5 and 6 and 44A-14 and 15, were Type III segments with 56 ft (17.1 m) width and 6 ft (1.8 m) length ( $w/L = 9.33$ ).

Two arrays of eight thermocouples were placed in each pair of segments





Fig. 6. Installation of thermocouples in segment prior to casting.

(see Fig. 5). One array ran through the wing, while the other ran through the thickened top slab-web-wing juncture. Fig. 6 shows the installation of the thermocouples in the segments before casting.

The deformation measurement system (see Fig. 7) consisted of brackets at each wing tip to which a piano wire was attached. One bracket was equipped with a ratcheted spool that could pull and hold the piano wire very taut. Precision rulers and small mirrors were embedded in the match cast segment. The wire passed approximately 0.5 in. (12 mm) above the rulers. Using the mirrors to ensure repeatable readings, measurements were taken at 1-hour intervals beginning immediately after the casting was completed. The concrete temperatures in the new and match cast segments were read at hourly intervals as well.

## TEST RESULTS

Fig. 8 shows a typical plot of temperatures in the new and match cast segments. At the time of casting the new segment, the match cast segment was approximately 24 hours old. The concrete in the match cast segment had achieved its highest temperature several hours earlier, and at the time of the new casting it was cooling down.

Fig. 9 shows a slightly different pre-




Fig. 7. Deformation measurement system of new and match cast segments.




Fig. 8. Typical temperature readings in Segments 44A-14 and 44A-15 during match casting operations.






Fig. 9. Typical temperature differences in Segments 44A-14 and 44A-15, 44A-5 and 44A-6, and 11C-8 and 11C-9.

sensation of the same data. The temperatures taken at each measurement station immediately after the completion of casting are used as reference values and the difference between subsequent temperatures and the initial

readings are plotted. These plots illustrate how the match cast concrete immediately adjacent [0 to 1 ft (0 to 0.3 m)] to the newly cast segment heats considerably as the temperature of the newly cast concrete rises due to

the heat of hydration. Concrete in the match cast segment more than 3 ft (0.9 m) from the new segment seems unaffected and simply continues to cool. The illustrated temperature gradient induces the bow shape.

Fig. 10 shows the horizontal deformed shapes measured with the taut wire system. The precision rulers have graduations of 0.01 in. (0.25 mm) and the instrument reader's tolerance is considered to be  $\pm 0.01$  in. ( $\pm 0.25$  mm). The deflections of the Type I boxes were no more than 0.01 in. (0.25 mm), which is the range of instrument reader error.

The deformation that is permanently set into the newly cast segment appears to be that measured when the concrete begins its initial set. The set is usually indicated by a rapid rise in temperature. Because the concrete mix included a retarder, this rapid rise occurred 5 to 6 hours after casting was complete. Shortly after this, a crack would appear between the segments indicating that the match cast joint was opening (see Fig. 11).

Prescon also reported similar cracks that normally appeared 5 to 6 hours after casting. These cracks indicate that the newly cast segment had set but the match cast segment continued to bow away. The critical deformation, the deformation that is set into the new segment, is that which occurs approximately 6 hours after casting.

The match cast segments were measured for several days following casting. Over the course of 3 days, the segments returned to their original shape.

## ANALYSIS

### Method of Calculating Deformation

The temperatures recorded in the match cast segment in the current test and in Prescon's report<sup>1</sup> indicate a temperature gradient similar to that shown in Fig. 12. The maximum deflection can be calculated by first determining the equivalent moment,  $M$ , induced by the thermal gradient:

$$M = E\alpha \int T(Y)b(Y)YdY \quad (1)$$

where

$T$  = temperature difference between a



point at a distance  $Y$  from the centroid of the section and the centroid, °F (°C)

$b$  = width of the section at a distance  $Y$  from the centroid of the section, in. (mm) (see Fig. 13)

$\alpha$  = coefficient of thermal expansion of concrete ( $\approx 6 \times 10^{-6}/^{\circ}\text{F}$ ) ( $1.1 \times 10^{-5}/^{\circ}\text{C}$ )

$Y$  = distance from centroid of section, in. (mm)

$E$  = modulus of elasticity of the concrete, ksi (MPa)

The curvature of the segment can then be calculated as:

$$\phi = M/EI$$

where

$M$  = moment calculated in Eq. (1)

$I$  = moment of inertia of the section, in.<sup>4</sup> (mm<sup>4</sup>) ( $bL^3/12$ )

Finally, the maximum deflection of the segment in in. (mm) is:

$$\Delta = \phi w^2/8$$

where  $w$  is the width of the segment (wing tip to wing tip), in. (mm).

### Calculated Deformations

Using this method and the measured gradients, the values of maximum deflection for the instrumented segments were calculated. Fig. 14 graphically illustrates the accuracy of the calculation method for two of the segments of the current project.


Based on reduction of the data from all segments in the Prescon study and the current study (see Ref. 4 for complete data), the following observations can be made:

1. In comparing the measured gradients in the wing with those in the wing-web-top slab juncture, the deformations calculated based on the wing gradients best match the actual deformations.


2. The temperature on the free face of the segment ( $D$  in Fig. 12) was:

- Normally cooler than the center of the segment in Prescon's segments, which were cast late in the day in mid-April.
- Approximately the same as the center of the segment in the 11C segments, which were cast in June at approximately noon with the free face facing south.
- Normally a few degrees warmer

### Deformation of Segment 44A-14 Caused by Heat of Hydration



### Deformations of Segment 44A-5 Caused by Heat of Hydration



### Deformations of Segment 11C-8 Caused by Heat of Hydration




Fig. 10. Deformed shapes of Segments 44A-14, 44A-5, and 11C-8 caused by heat of hydration.

than the center of the segment in the 44A segments, which were cast in August at approximately noon with the free face facing west.

3. Cracking occurred between 4 and

6 hours after casting was completed.

Fig. 15 compares the measured deflection and the calculated deflection at the time of cracking for all of the segments in the study. The calculated values are based on the gradients mea-






Fig. 11. Cracks in segments indicating joint opening.




Fig. 12. Shape of thermal gradient in match cast segment.

sured in the wing tips. With the exception of Segment 18E-4, the calculated values agree quite well with the measured deflections.

## ERECTION OBSERVATIONS

In the San Antonio "Y" Project, some of the effects of the bow shaped segment phenomenon were observed at the erection site. An indication of a

uniformly compressed joint is a bead of squeezed out epoxy along the entire width of the joint. Altogether, 22 spans were surveyed to assess the quality of the joints.

On average, the spans had a total of 17 joints. Of the 17 joints, an average of 10 joints per span showed signs of even squeeze out along the entire width. An average of four joints per span showed gapping in the joint of up to 1/8 in. (3 mm) (see Fig. 16). The re-

maining joints were difficult to categorize, usually showing neither squeeze out nor gapping.

On the majority of the gapped joints, the gap would appear for 8 to 10 ft (2.4 to 3.0 m) on each side of the centerline of the box. Near the wing tips, the joint would show signs of good squeeze out. This is consistent with the expected behavior of a banana or bow shaped segment.

One detrimental aspect of the gapped joints was a reduced closure pour size. In most segmental bridges where two closure pours are placed in each span between the last typical segment and the pier segment at each end, a slightly reduced closure pour would cause no problems. However, in the San Antonio "Y" Project IIC, the closure pour was placed over the pier and dead end post-tensioning tendon anchors were located in the joint. The closure pour was designed to be 12 in. (0.30 m) long, but the average measured length of the closure pours was 9.2 in. (0.23 m). This reduced size caused problems in forming the joint and in installing the dead end tendon anchors in the joint.

The extra span length of 2.8 in. (0.07 m) per span equates to an average joint thickness of around 1/8 in. (3 mm). This indicates that even if a joint appeared to have good, even epoxy squeeze out, the joint was probably thicker than expected. Where small closure pours over the piers are incorporated into design, the expected thickness of the epoxy joints should be considered during casting operations.

Both the Prescon project and the current project had some problems with the segments that had  $w/L > 9$ . They had no reported problems with the segments with  $w/L \leq 3$ .

Table 1. Deformation calculations of segments for Prescon and San Antonio "Y" projects.

Prescon Project (cold weather cast)	San Antonio "Y" wide box (warm weather cast)	San Antonio "Y" narrow box (warm weather cast)
$\Delta = \alpha T_{max} w^2 (7.5L - 106)/L^3$	$\Delta = \alpha T_{max} w^2 (5.2L - 88)/L^3$	$\Delta = \alpha T_{max} w^2 (5.2L - 88)/L^3$
$\Delta = (6 \times 10^{-6}/^{\circ}\text{F})(16^{\circ}\text{F})(708 \text{ in.})^2$ $\times [7.5(72 \text{ in.}) - 106]/(72 \text{ in.})^3$ $= 0.056 \text{ in. (1.4 mm)}$	$\Delta = (6 \times 10^{-6}/^{\circ}\text{F})(16^{\circ}\text{F})(672 \text{ in.})^2$ $\times [5.2(70.7 \text{ in.}) - 88]/(70.7 \text{ in.})^3$ $= 0.034 \text{ in. (0.86 mm)}$	$\Delta = (6 \times 10^{-6}/^{\circ}\text{F})(16^{\circ}\text{F})(288 \text{ in.})^2$ $\times [5.2(100.5 \text{ in.}) - 88]/(100.5 \text{ in.})^3$ $= 0.003 \text{ in. (0.08 mm)}$
100 ft span total = 17 segments per span $\times 0.056 \text{ in.} = 0.95 \text{ in. (24 mm)}$	100 ft span total = 17 segments per span $\times 0.034 \text{ in.} = 0.58 \text{ in. (15 mm)}$	100 ft span total = 12 segments per span $\times 0.003 \text{ in.} = 0.04 \text{ in. (1 mm)}$






Fig. 13. Variables in segment dimensions.

## RECOMMENDATIONS

### Recommended Design Gradient

Based on this study and Prescon's study, a design gradient can be proposed for climates similar to that of San Antonio, Texas. Fig. 17 shows the wing gradients in seven segments at the time of the appearance of the wing tip crack.

The seven curves are similar in shape on the side closest to the match cast joint. On the free edge, the Prescon segments were considerably cooler than those of the present study due to seasonal climate variations. Fig. 18 shows a design gradient based on these segments.

This gradient is based on concrete mixes using Type III cement (high early strength) in a 550 to 650 lbs per cu yd mix (260 to 310 kg/m<sup>3</sup>). In both projects, high range water reducers and retarders were used in the mixes. Different batch designs could have a significant effect on the gradient.

Based on a design gradient of this shape, the following simplified equa-

tions for the maximum segment deformation can be developed:

For cold weather casting:

$$\Delta = \alpha T_{max} w^2 (7.5L - 106)/L^3$$

In metric units:

$$\Delta = \alpha T_{max} w^2 (191L - 68340)/L^3$$

For warm weather casting:

$$\Delta = \alpha T_{max} w^2 (5.2L - 88)/L^3$$

In metric units:

$$\Delta = \alpha T_{max} w^2 (133L - 56720)/L^3$$

where

$w$  = width of segment (wing tip to wing tip), in. (mm)

$L$  = length of segment, in. (mm)

$T_{max}$  = maximum temperature difference [16°F (8.9°C)] recommended (see Fig. 18)

Based on these simplified equations (see Table 1), the Prescon project had a predicted single segment deformation of 0.056 in. (1.4 mm) [measured average of 0.048 in. (1.2 mm)] and a predicted cumulative deformation for a 100 ft (30.5 m) span of 0.95 in. (24 mm).

The wide boxes on the San Antonio "Y" project (see Table 1) had a predicted single segment deformation of 0.034 in. (0.86 mm) [measured average of 0.035 in. (0.89 mm)] and a predicted cumulative deformation for a 100 ft (30.5 m) span of 0.58 in. (15 mm).

The narrow boxes of the San Antonio "Y" project (see Table 1) had a predicted single segment deformation of 0.003 in. (0.08 mm) [measured average of 0.0 in. (0.0 mm)] and a cumulative deformation for a 100 ft (30.5 m) span of 0.04 in. (1.0 mm).

From construction observations, the banana shape of the wide segments was detrimental to the construction process, while the narrow boxes caused no difficulties.

There is some discrepancy between the predicted excess span length for the wide boxes of 0.58 in. (15 mm) and the measured average excess span length of 2.8 in. (71 mm). This could be due to additional deformation of the segments after the initial set of the new concrete, or it could be due to other problems during temporary post-tensioning.

The San Antonio "Y" Project IIC segments had a very large surface area on the faces between the segments. During temporary post-tensioning, by the time the epoxy had been smeared on both segment faces of a joint and the three post-tensioning bars used for the temporary post-tensioning had been stressed, at least 30 to 40 minutes would have elapsed after mixing of the epoxy.

It is possible that the very thick




Fig. 14. Comparison of measured and calculated deformations in Segments 44A-5 and 44A-14.






Fig. 15. Calculated vs. measured deformations due to heat of hydration at time of wing tip crack opening.



Fig. 16. Gapped joint in segment.

epoxy was beginning to react and was, therefore, extremely difficult to squeeze from the joints; thus, thicker than expected joints resulted.

### Recommended Design and Construction Approach

A possible design and construction approach would be as follows:

1. Check the  $w/L$  ratio. If it is less than 6, casting temperature gradients should not be a problem. If it is greater than 6, continue to Step 2.
2. Determine the worst case design gradient.
3. Calculate the segment deformation at the time of concrete set.
4. Calculate the cumulative deformation for all segments of a span.
5. If the calculated maximum deformation for one segment exceeds 0.03 in. (0.8 mm) or the cumulative deformation for one span exceeds 0.50 in. (12 mm), require that measures be taken during construction to reduce the thermal gradient.

### Measures to Reduce Thermal Gradients

The most obvious means of eliminating excessive deformations is by keeping the match cast segment warm. An isothermal enclosure, as advocated by Podolny<sup>2</sup> is one possibility. Curing blankets and plastic sheeting is sufficient in warmer cli-




Fig. 17. Thermal gradient in match cast segments at time of initial set of newly cast segment.

mates, but continued steam curing may be necessary in colder climates. Any means of warming the match cast segment should help in reducing the problems associated with the bow shaped segments induced by thermal gradients.

### CONCLUSIONS

Thermal gradients causing bow shaped segments in segmental post-tensioned concrete box girder bridges

have caused problems in the past. The variables that affect the magnitude of the problem are:

1. The width-to-length ratio of the segment: the higher the ratio, the worse the deformation (ratios over 9 have caused problems in the past; ratios over 6 could cause problems).
2. The concrete mix design: Type III cement, used for high early strength, heats to higher temperatures sooner than Type I mixes.
3. Ambient temperature: cooler air






Fig. 18. Design thermal gradient of segment.

temperatures create more severe gradients and deformations.

4. Orientation of the casting bed: free face exposure to the sun reduces gradients by keeping the free face warm.

5. Time of casting: morning castings, when ambient temperatures are on the rise, produce smaller gradients than evening castings when the air temperature is on the decline.

The approach presented herein should indicate when thermal gradients and resulting segment deformations could cause problems in segmental bridge projects. Construction measures can be taken to reduce the

magnitude of the problem. Elimination of the permanent segment deformations will produce more trouble free erection operations.

### ACKNOWLEDGMENT

The findings reported in this paper were collected as part of a comprehensive field study of the San Antonio "Y" Project IIC. This project was sponsored by the Texas Department of Transportation and the Federal Highway Administration.

The views presented in this article are those of the authors and not neces-

sarily those of the sponsors.

The project was conducted at the Phil M. Ferguson Structural Engineering Laboratory at the University of Texas and at the job site. The project was supervised by Drs. John E. Breen and Michael E. Kreger. The success of the project can be attributed to the great cooperation and assistance the research team received from the contractor, Austin Bridge and Road, Dallas, Texas, and from the Texas DOT personnel both in the field and in the Bridge Design Division.

Finally, the authors would like to express their appreciation to Alan R. Phipps, regional director, Western Regional Office, Figg Engineers, Inc., Denver, Colorado, for his very articulate comments on the initial manuscript and his interest in the project.

### REFERENCES

1. Prescon Corporation, "Segment Monitoring Test Report," Unpublished Report, San Antonio, TX, June 22, 1988.
2. Podolny, W. Jr., "The Cause of Cracking in Post-Tensioned Concrete Box Girder Bridges and Retrofit Procedures," PCI JOURNAL, V. 30, No. 2, March-April 1985, pp. 82-139.
3. Figg and Muller Engineers, *Prestressed Concrete Segmental Bridge Construction Manual*, Bridge Contractors Seminar, Asheville, NC, June 1981.
4. Roberts, C. L., "Measurement Based Revisions for Segmental Bridge Design and Construction Criteria," Doctoral Dissertation, University of Texas at Austin, Austin, TX, December 1993.